



Report provided by:  
Matthew Meadows, *Assistant Watermaster*

**Effective immediately, June 26, 2023, the Army Corps of Engineers flood release target from Pine Flat is being increase by 500 cfs tonight at 24:00 hours. This morning the Pine Flat order was ~8,900 cfs. The increase will make the order at Pine Flat approximately 9,400 cfs for a flood release target of 2,650 cfs at Crescent Weir. Outflow from Pine Flat will fluctuate based on irrigation demand, with anticipated releases between 9,300 to 9,500 cfs tomorrow and Wednesday.**

**The target flood release in the South Fork Kings River remains at zero, only irrigation orders are being diverted into the South Fork at Army Weir. The flood release target in the North Fork below Crescent Weir will be adjusted as the changes at Pine Flat occur. As of this morning, the target flood release in the North Fork was 2,150 cfs.**

**Releases will continue to be adjusted accordingly to meet irrigation orders, local creeks entering below Pine Flat and changing conditions.**

All data is provisional and subject to revision.

We will circulate updates as conditions change.

**Status of flows below Pine Flat Dam as of 0700 June 26, 2023.**

14,000 cfs (estimated) Pre Project Piedra (Full natural flow at Piedra, 3 miles downstream of Pine Flat Dam. Includes Mill and Hughes Creek flows)

8,900 cfs Total Order at Pine Flat. (Order includes flood release, local demands and estimated channel losses)

8,920 cfs Pine Flat Reservoir Release

20 cfs Mill and Hughes Creeks (Unobstructed gauge several miles below Pine Flat Reservoir)

5,200 cfs flow at Reedley Narrows (approximately three miles upstream of the City of Reedley, Capacity per ACOE Reservoir Control Manual 13,000 cfs)

4,910 cfs flow Below Peoples Weir (approximately one mile downstream of Highway 99, Capacity per ACOE Reservoir Control Manual 11,000 cfs)

130 cfs, South Fork of Kings River, release below Army Weir

0 cfs, Crescent Bypass, water diverted from the North Fork to the South Fork

2,630 cfs flow below Crescent Weir, 2150 cfs target flood release below Crescent Weir (approximately three miles downstream of Highway 41)

**Status of Pine Flat as of 2400 hours June 25, 2023**

755,637 acre-feet Pine Flat storage (Capacity 1,000,000 acre-feet)

236,668 acre-feet Upstream storage (Capacity 251,900 acre-feet)

259,595 acre-feet vacant storage space on the Kings River system

**Matthew Meadows**

*Assistant Watermaster*

Kings River Water Association

4888 E. Jensen Ave

Fresno, CA 93725